DIGITAL LEARING & RESEARCH CENTER

DESIGN, SUPPLY, INSTALL, TESTING & COMMISSIONING FOR AUDIO VISUAL SYSTEM

CONFIGURATION FOR EXPERIENCE CENTER - SAMSUNG FLIP DISPLAY OPTION

DATED NOV 23, 2020

<u>S.NO</u>	<u>DESCRIPTION</u>	<u>MAKE</u>	MODEL	<u>QTY</u>	SERIAL NUMBER	<u>STATUS</u>	<u>REMARKS</u>
1	MOUNTING HARDWARE						
1	Customized Trolley Mount for Samsung Flip 65" Display	INTEGRATOR	TROLLEY-65"	1	NA	PLACED ON FLOOR	NA
2	Customized Wall Mount Kit for Camera	INTEGRATOR	WMK-CAM	1	NA	FIXED ON WALL	NA
3	Customized Ceiling Mount Kit for Camera	INTEGRATOR	CMK-CAM	1	NA	FIXED ON WALL	NA
	Customized Gennig Mount factor Camera	1111201011011	CIVIL CIVII		107.	TIMES ON WALL	107
<u>II</u>	DISPLAY DEVICES & ACCESSORIES						
1	65" UHD (3840x2160) resolution 350 nits brightness Professional Interactive LED Display Panel using InGlass Touch Technology with 2 x HDMI input connectivity & built-in speaker-Integrated solution for digital White Board with Dedicated PC, Open platform Supports numerous Video Collaboration platform like Teams, Zoom, Google Meet, WebEx Etc. Optional Connectivity Tray for Flip 2.	SAMSUNG	WM65R CY-TF65BRC	1	08XFNKN AA9B14XL114	FIXED ON MOVABLE TROLLEY	TESTED & WORKING FINE
	Optional Connectivity Tray for Flip 2.		CY-1F65BRC	1	AA9B14XL114		
2	Drainstor and Scroon Existing will be used			1	NA	TESTED	CLIENT SCOPE
	Projector and Screen - Existing will be used			Т.	INA	ובאונט	CLIENT SCOPE
3	Wireless collaboration solution for creative content-sharing fit for enterprise roll-outs with 2 Buttons	BARCO	CSE-200	1	1873753759	FIXED ON RACK	TESTED & WORKING FINE

I							
Ш	SWITCHING & ACCESSORIES						
1	4 x 4 Matrix Switcher - Existing will be used			1	NA	FIXED ON RACK	CLIENT SCOPE
2	DM Lite® Transmitter for HDMI® Signal Extension over CATx Cable	CRESTRON	HD-TX-101-C-E	1	2018CYT01054	FIXED ON RACK	TESTED & WORKING FINE
3	DM Lite – HDMI® over CATx Receiver, Surface Mount	CRESTRON	HD-RX-101-C-E	1	22603022	FIXED ON RACK	TESTED & WORKING FINE
4	4K HDMI® & USB over HDBaseT® Extender 2000	CRESTRON	HD-EXT-USB- 2000-C	1	2028CYT00212	FIXED ON RACK	TESTED & WORKING FINE
5	Frame for Wall Plate Inserts — 1 Gang	KRAMER	FRAME- 1G/EUK(W)	1	NA	FIXED	NA
	Dual RJ45 Insert		W4545 (W)	1	NA	FIXED	NA
<u>IV</u>	SOFT CONFERENCE						
1	12x Zoom USB PTZ Camera	LUMENS	VC-B30U	1	VANA03933	FIXED ON KIT	TESTED & WORKING FINE
1	12x Zoom USB PTZ Camera	LUMENS	VC-B30U	1	VANA03933	FIXED ON KIT	
2	12x Zoom USB PTZ Camera 20x Zoom USB Tracking Camera	LUMENS	VC-B30U VC-TR1	1	VANA03933 VB5A02337	FIXED ON KIT FIXED ON KIT	
							WORKING FINE TESTED &
							WORKING FINE TESTED &
2	20x Zoom USB Tracking Camera AUDIO SOLUTION						WORKING FINE TESTED &
2	20x Zoom USB Tracking Camera						WORKING FINE TESTED &
2 <u>V</u>	20x Zoom USB Tracking Camera AUDIO SOLUTION CORE 8 FLEX - Q-SYS network + analog I/O processor with 8x on-board Flex channels and	LUMENS	VC-TR1	1	VB5A02337	FIXED ON KIT	TESTED & WORKING FINE TESTED & TESTED &
2 <u>V</u>	20x Zoom USB Tracking Camera AUDIO SOLUTION CORE 8 FLEX - Q-SYS network + analog I/O processor with 8x on-board Flex channels and	LUMENS	VC-TR1	1	VB5A02337	FIXED ON KIT	TESTED & WORKING FINE TESTED & TESTED &

3	Fully Packaged Ear set Microphone, Tan, Omni, TQG	SHURE	MX153T/O- TQG	1	NA	SHARED RESOURCES	TESTED & WORKING FINE
4	Hybrid Bodypack Transmitter	SHURE	MXW1/0=-Z11	1	328AB33353	SHARED RESOURCES	TESTED & WORKING FINE
5	HH TRANSMITTER WITH SM58	SHURE	MXW2/SM58=- Z11	1	3TG17844340	SHARED RESOURCES	TESTED & WORKING FINE
6	2-Channel Networked Charging Station	SHURE	MXWNCS2-IN	1	3TE19991691	PLACED ON RACK	NA
7	2-Channel Access Point Transceiver	SHURE	MXWAPT2=- Z11	1		PLACED ON RACK	TESTED
8	10-Port Gigabit PoE Managed Switch	CISCO	SG350-10MP	1	PSZ23101EQB	PLACED ON RACK	TESTED & WORKING FINE
9	Amplifier - Existing will be used			1	NA	PLACED ON RACK	CLIENT SCOPE
10	Speakers - Existing will be used			4	NA	PLACED ON RACK	CLIENT SCOPE
VI	CONTROL SOLUTION						
1	3-Series® Media Presentation Controller 302,	CRESTRON	MPC3-302-B	1	2033JBH02377	FIXED ON RACK	TESTED &
1	Black	CRESTRON	IVIPC3-3U2-B	1	203318002377	FIXED ON RACK	WORKING FINE



SMC (TAFE) - CHENNAI

SUPPLY, INSTALL, TESTING & COMMISSIONING FOR ELECTRICAL & NETWORKING SYSTEM DATED NOV 23, 2020

<u>s.no</u>	<u>DESCRIPTION</u>	<u>MAKE</u>	MODEL	<u>QTY</u>	SERIAL NOS	<u>STATUS</u>	<u>REMARKS</u>
<u> 1</u>	RACEWAY						
1	Smart-Way Raceway System with required Wall Feed Box Low Profile - Slate & Raceway End Stop - Slate ;	FSR	SW-T72-SLT + SW-WF-LP- SLT + SW- END-SLT	1	NA	INSTALLED ON FLOOR	NA
<u> </u>	ELECTRICAL WORK						
1	Required conduit & power sockets - 32 Nos - including Labour & Installation	Custom		1	NA	LAID	NA
2	VECTOR make Online IGBT Microprocessor controlled UPS system with LCD Display – Single	Vector		1		INSTALLED	TESTED & WORKING FINE
	Phase Input and Single Phase Output with built in transformers. Along with 12V/26AH (EP-26) EXIDE	EXIDE	EP 26	8	12021127	INSTALLED	TESTED
	SMF Batteries 10 Nos.						
<u>III</u>	<u>NETWORKING</u>						
1	Required Network switch, patch panel, cables, terminations & socket including Labour & Installation	D-Link or Equivalent		1	NA	FIXED	TESTED